ವಿಷಯ :

ಪುಟದ ಸಂಖ್ಯೆ ..... 10 .....

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು
102)	**ಮಂಡಿಸಿದೆ:** ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ ಎನ್.ಎಂ. ಶಿವಕುಮಾರ್ ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 4-1-13 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 30-11-13 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 236 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ. ಕೆವಸ/2
103)	ಎ.ಇ.ಇ ರವರ ವರದಿಯಂತೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ವಿಳಂಬವಾದ ದಿನಗಳಿಗೆ ದಂಡವನ್ನು ವಿಧಿಸಲು ಕೋರಿದೆ 25/12/14
104.	ಇದಕ್ಕೆ ಸಂಬಂಧಿಸಿದಂತೆ ಕೈಗೆ ತೆಗೆದುಕೊಂಡ 236 ದಿನ ವಿಳಂಬವು ಮಳೆಯಿಂದಾಗಿರುವುದರಿಂದ ಯಾವುದೇ ದಂಡವಿಧಿಸಬೇಕಾಗಿಲ್ಲ EXECUTIVE ENGINEER Bruhat Bangalore Mahanagara Palike, Dasarahalli Zone, Bangalore-57.
Ags)	

EXTENSION OF TIME

Name of the Work:	Providing Street Name board at Ravindra nagara & Mallasandra, in W.No. 13 Shettyhalli Sub-division
Job No:	013-12-000022
Work order No:	290/04.01.13
BR No:	521/30.11.13.

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike